

Amended Order of Conditions Minor changes in the site plan associated with the parking lot will be reviewed by Conservation Commission at their March 14 meeting. The Public Hearing for the Amended Order of Conditions would be two weeks later. The stormwater engineer has confirmed that the changes do not require changes in stormwater plan.

Update on well installation progress Antonellis and Jaques have been working with the well engineer, the Cushing driller and Steve Sullivan. The Highway Department will put install erosion control, cut a small number of trees and install gravel to harden path to the well location. The well will be drilled the week of March 18th.

Vote on \$4,500 expense to prepare grounds for well installation This includes straw wattles and rock.

Puleo Made a motion to spend \$4500 on rock and wattle to prepare for well driller.

Quackenbush seconded.

Roll call vote: Antonellis aye, Jaques-aye, Moss-aye, Puleo-aye, Quackenbush- aye

Vote on contract for well installation The Library Building Committee voted to approve \$14,490 which includes \$10,130 for drilling to 350 feet and \$4,360 for the pump testing. The committee also gave Antonellis authority to approve more funding to continue beyond the 350 feet as she saw reasonable.

Roll call vote: Antonellis aye, Jaques-aye, Moss-aye, Puleo-aye, Quackenbush- aye

Since this is a public water supply, DEP has been out to inspect and will issue a permit to drill.

March 22nd noon will be the date for the subcommittee to conduct a page turn of the 75% design documents

Next meeting: LBC meeting on Wednesday, April 10th

Antonellis made a motion to adjourn. Puleo seconded.

Roll call vote: Antonellis-aye, Jaques-aye, Moss-aye, Puleo-aye, Quackenbush-aye

Meeting adjourned 8:34 p.m.